

BAKERSFIELD CITY SCHOOL DISTRICT

2006 GO Bond Series A

Quarterly Expenditure Report (Unaudited)

January 1, 2013 - March 31, 2013

Prepared by Sherry Gladin, Director, Fiscal Services

	Quarter to Date Jan. 1 - Mar. 31, 2013	Year to Date FY 12-13	Prior Years FY 06/07-11/12	Cumulative Total	GO Bond Budget	%
SECURITY IMPROVEMENTS	\$ 91,720	\$ 415,187	\$ 5,598,279	\$ 6,013,466	\$ 7,249,376	83.0%
MODERNIZATIONS						
Chipman Jr. High	\$ -	\$ -	\$ 1,933,677	\$ 1,933,677	\$ 1,933,677	100.0%
Compton Jr. High**	\$ -	\$ -	\$ 164,444	\$ 164,444	\$ 164,444	100.0%
Curran Middle	\$ -	\$ -	\$ 5,208,609	\$ 5,208,609	\$ 5,208,609	100.0%
Eissler Elementary	\$ -	\$ -	\$ 1,065,472	\$ 1,065,472	\$ 1,065,472	100.0%
Evergreen Elementary	\$ 9,360	\$ 9,360	\$ 1,347,072	\$ 1,356,432	\$ 1,630,542	83.2%
Nichols Elementary	\$ -	\$ -	\$ 1,091,486	\$ 1,091,486	\$ 1,091,486	100.0%
Pauly Elementary**	\$ -	\$ -	\$ 134,943	\$ 134,943	\$ 134,943	100.0%
	\$ 9,360	\$ 9,360	\$ 10,945,703	\$ 10,955,063	\$ 11,229,173	97.6%
**Beginning in 2009/10, projects will be completed using Developer Fees, State Facility Program Grant funds and local funds.						
PERMANENT MODULAR CLASSROOMS						
College Heights	\$ -	\$ -	\$ 2,616,688	\$ 2,616,688	\$ 2,903,380	90.1%
Evergreen Elementary	\$ -	\$ -	\$ 2,618,843	\$ 2,618,843	\$ 2,618,843	100.0%
Frank West Elementary	\$ -	\$ -	\$ 85,686	\$ 85,686	\$ 85,686	100.0%
Fremont Elementary	\$ -	\$ -	\$ 1,512,046	\$ 1,512,046	\$ 1,512,046	100.0%
Garza Elementary	\$ -	\$ -	\$ 3,316,562	\$ 3,316,562	\$ 3,316,562	100.0%
Hills Elementary	\$ -	\$ -	\$ 50	\$ 50	\$ 50	100.0%
Jefferson Elementary	\$ -	\$ 260	\$ 21,860	\$ 22,120	\$ 50,000	44.2%
McKinley Elementary	\$ (5)	\$ 385,643	\$ 57,843	\$ 443,486	\$ 530,770	83.6%
Munsey Elementary	\$ -	\$ -	\$ 1,734,144	\$ 1,734,144	\$ 1,734,144	100.0%
Pauly Elementary	\$ -	\$ -	\$ 1,832,614	\$ 1,832,614	\$ 1,832,614	100.0%
Pioneer Drive Elementary	\$ -	\$ -	\$ 136,036	\$ 136,036	\$ 136,622	99.6%
Wayside Elementary	\$ -	\$ -	\$ 485,902	\$ 485,902	\$ 485,902	100.0%
	\$ (5)	\$ 385,903	\$ 14,418,274	\$ 14,804,177	\$ 15,206,619	97.4%
NEW SCHOOLS	\$ -	\$ -	\$ 4,582,718	\$ 4,582,718		
GENERAL EXPENSES	\$ 3,645	\$ 36,450	\$ 195,140	\$ 231,590		
	\$ 104,720	\$ 846,900	\$ 35,740,114	\$ 36,587,014		

BAKERSFIELD CITY SCHOOL DISTRICT
Quarterly Expenditure Report (Unaudited)
January 1, 2013 - March 31, 2013
 Prepared by Sherry Gladin, Director, Fiscal Services

2006 GO Bond Series B

	Quarter to Date Jan. 1 - Mar. 31, 2013	Year to Date FY 12-13	GO Bond Budget	%
NEW SCHOOLS				
Cato Middle School	\$ 3,667,705	\$ 9,253,026	\$ 17,366,340	53%
	\$ 3,667,705	\$ 9,253,026	\$ 17,366,340	

2006 GO Bond Series C

	Quarter to Date Jan. 1 - Mar. 31, 2013	Year to Date FY 12-13	GO Bond Budget	%
NEW SCHOOLS				
Fletcher Elementary School	\$ 1,680,960	\$ 6,610,712	\$ 11,122,141	59%
MODERNIZATIONS				
Voorhies Elementary	\$ -	\$ 3,885	\$ 3,968,778	0.1%
	\$ 1,680,960	\$ 6,614,597	\$ 15,090,919	